



Republic of the Philippines  
Department of Health  
**'AMANG' RODRIGUEZ MEMORIAL MEDICAL CENTER**  
Marikina City  
"Philhealth-Accredited"



**Design and Build Services for the Phase I of Construction of Eight (8) Storey  
Multi-Specialty Center Building**

Name of Contractor: **E.M. CUERPO, INC.**

Location of the Project: **Sumulong Highway, Sto. Niño, Marikina City**

Project cost: **Php 130,833,333.66**

Start of construction: **October 30, 2018**

Target date of completion: **April 23, 2020 (revised target with time extensions and time suspension due to COVID pandemic)**

Description of the project: **This project covers the design of an eight (8) storey multispecialty center building and construction of the structural framework of the structure.**

Source of Fund: **HFEP**

Implementing Office: **'Amang' Rodriguez Memorial Medical Center**


Responsible official: **Imelda M. Mateo, MD, MBAH, FPCP, FPCCP**

Contact number and email address: **[amangrod@yahoo.com](mailto:amangrod@yahoo.com) / 941-5854**

Completion rate: **36.08 % (as of November 5, 2019)**

Project status: **On-going**


Prepared by:

  
**ALEX MARLO V. SACABON, CE, MMPA**  
Training Specialist IV

  
**DENNIS L. BARRAMEDA, ME, RMP**  
Engineer III


  
**JOSEITO F. ENRIQUEZ, ME**  
Engineer III

Noted by:


  
**DANILO S. SUMALANGCAY, REE**  
Engineer IV

Recommending Approval:

  
**ENRICO B. RAGAZA, MD, FPCS, FPSCRS, FPSGS**  
Deputy Chief of Medical Professional Staff – Allied Medical

  
**RAMONCITO S. HABALUYAS, MD, FPCP, FPCC**  
Chief of Medical Professional Staff II

Approved by:

  
**IMELDA M. MATEO, MD, MBAH, FPCP, FPCCP**  
Medical Center Chief II





Republic of the Philippines  
Department of Health  
**'AMANG' RODRIGUEZ MEMORIAL MEDICAL CENTER**  
Marikina City  
"Philhealth-Accredited"



**Expansion of the Out-Patient Department (OPD) Building including repair/renovation of affected areas,  
Phase II (Construction of 2 additional floors of OPD)**

Name of Contractor: **TOKWING CONSTRUCTION CORPORATION**

Location of the Project: **Sumulong Highway, Sto. Niño, Marikina City**

Project cost: **Php 39,600,794.18**

Start of construction: **October 23, 2019**

Target date of completion: **June 18, 2020 (with time suspension due to COVID pandemic)**

Description of the project: **This project covers the construction of two additional floors of the OPD Building and repair/ renovation of affected areas.**

Source of Fund: **HFEP**

Implementing Office: **'Amang' Rodriguez Memorial Medical Center**


Responsible official: **Imelda M. Mateo, MD, MBAH, FPCP, FPCCP**

Contact number and email address: **[amangrod@yahoo.com](mailto:amangrod@yahoo.com) / 941-5854**


Completion rate: **20.15% (as of February 18, 2020)**

Project status: **On-going**

Prepared by:

  
**ALEX MARLO V. SACABON, CE, MMPA**  
Training Specialist IV

  
**DENNIS L. BARRAMEDA, ME, RMP**  
Engineer III

  
**JOSECIITO F. ENRIQUEZ, ME**  
Engineer III

Noted by:


  
**DANILO S. SUMALANGCAY, REE**  
Engineer IV

Recommending Approval:

  
**ENRICO P. RAGAZA, MD, FPCS, FPSCRS, FPSGS**  
Deputy Chief of Medical Professional Staff – Allied Medical

  
**RAMONCITO S. HABALUYAS, MD, FPCP, FPCC**  
Chief of Medical Professional Staff II

Approved by:

  
**IMELDA M. MATEO, MD, MBAH, FPCP, FPCCP**  
Medical Center Chief II